D/E: 985/10.12.2020
A/S: 19/26.7.2021

Original / Duplicate / Triplicate

CONTRACT CERTIFICATE

Date.....20.....

Part

No. 1st & Final Bill

(For other Works)

Division : RRND

Sub Division : YESHWANATHPURA

Bill Received No.....Date.....

Cash Book Voucher No.....Dated.....

Scheduled Docket No. Ex Cont: 300.00 Lakhs

Head of Account P: 3155- Civil Infrastructure project

Name of work : (as per Sanctioned Estimate) CONSTRUCTION OF ARCH AND PROVIDING INTERLOCKING TILES INFRONT OF SAI BABA TEMPLE AND CONSTRUCTION OF RCC ROOF FOR RAMP NEAR GANESHA TEMPLE IN WARD NO.17 AND WIDENING AND IMPROVEMENTS TO ROAD FROM BEL CIRCLE TO MARHIKERE FLYOVER

Name of Contractor and full address M/S SKS INFRASTRUCTURE PVT.LTD., SRI.B.N.GIRISH

Reference to agreement No. EE/RRND/WO NO / 000062/ 2021-22

Date: 29.07.2021

Certified that the measurement were taken by me on 12/04/2022 and recorded on Page No. 68.2904 to 68 2915 of measurement Book No. 6830 and that the work is satisfactorily executed.

22-23

Officer-in-charge of work

Contractor

Certified that the measurement were checked by me on 12/04/2022 and found correct The work is satisfactorily executed.

Certified that the quantities of material shown in column 3 of Account if have been actually brought to the of work and the contractor has not previously received any advance on this security. These Materials are of an imperishable nature and are all required by the contractor for immediate use on the working connection with items for which rates for finished work have been agreed upon. A formal agreement signed and executed by the contractor is recorded in the office.

JOB CODE NO : 017-20-000003

Sub-Division Office

If Memorandum of Payment

			AMOUNT	
1.	Total value of work done or supplies made as per Account with in	.....	1621743	
2.	Deduct amount to be held in reserve being .....percent Rs.....	.....	182559	9.5%
3.	Balance	.....	1143271	I & Part
4.	Deduct Payments	.....		
	a) Amount of Previous Payment as in the Office cash BoxVr. No.....Dated.....S.D.No.....	.....	204300	IT
			102200	CGST
	b) Payments.....cost of store or other materials supplied		102200	SGST
	Now Made Recovery of amount Creditable to his / other work		102200	LWF
	Amount paid on this bill by cheque / cash.	Total	23170	LR+DMFT
5.	Balance being unpaid value of work done held in reserve		10201	L&F
6.	Deduct cash advance made on the Office Cash Book Vr. No..... Dated..... less adjustment.		544271	adj
7.	Net amount due to or from contractor	.....	10894000	Chq
	Unadjustment Items		1143271	TOTAL
8.	Advance to contractor for materials brought site (as detailed) within value of Government materials supplied			
		Total Amount adjusted		

PVT

For S.K.S. INFRASTRUCTURES PVT. LTD.

Contractor's Signature

Received Rs.....in words.....

.....

.....by cash and by adjustment

at Payment as per memorandum.

(In final settlement of demand)

Witnesses :

1.

2.

Dated.....

Paid by me by cheque No.....Dated :.....

Cash Rs.....

Initials of Officer making payment

For S.K.S. INFRASTRUCTURES PVT. LTD.

Managing Director

Stamp

Managing Director

Signature of Contractor

(For use in the Office)

Admitted Rs. 1143271.00

Cheque Rs. 10894000.00

One Crore Eight Lakh Ninety four thousand and Rupees Only

Adjustment Rs 544271.00

Executive Engineer

Accounts Superintendent

Executive Engineer

Case

Scanned with CamScanner

Sl.No	Description of work	Unit	Schedule B		Previous Measurement		Present Measurement			Total UP-to-date		Remarks
			Qty	Rate Rs.	Qty	Cost	Qty	Rate Rs.	Cost	Qty.	Cost	
1	Providing and constructing Precast concrete solid blocks with compressive strenght not less than 35Kg/sqm with cement mortar 1:4 masonry (quion, Jamb, closer blocks) with solid concrete blocks of size 40x20x20cms confirming to IS:2185/1965 in superstructure including cost of materials, labour charges, scalffolding, curing etc., complete as per specifications.	Sqm	128.01	995.00	0.00	0.00	53.33	995.00	53063.00	53.33	53063.00	
2	Providing and constructing granite / trap / basalt size stone masonry in basement with cement mortar 1:8, edges of stones chistle dressed in courses not less than 15 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications.KBS 5-1.13	Cum	8.86	5981.00	0.00	0.00	8.86	5981.00	52992.00	8.86	52992.00	
3	Providing and laying in position plain cement concrete of mix 1:2:4 with OPC cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @0.69cum and fine aggregates @0.459cum machine mixed, concrete laid in layers not exceeding 15cms, thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1,4.2/	Cum	8.31	5914.00	0.00	0.00	0.00	5914.00	0.00	0.00	0.00	
4	Providing 18mm thick cement plaster in single coat with cement mortor 1:3, to brick masonry including rounding off corners wherver required smooth rendering, Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.	Sqm	101.81	301.00	0.00	0.00	53.33	301.00	16052.00	53.33	16052.00	
5	Providing 15m thick cement plaster in single coat with cement mortar 1:4,tobrick masonry including rounding off corners wherever reuired smooth rendering, Providing and removing scaffolding, including cost of materials, labour. Curing complete as per specifications.	Sqm	27.86	241.00	0.00	0.00	27.86	241.00	6714.00	27.86	6714.00	
6	Providing 12mm thick cement plaster in single coat with cement mortor 1:4, to ceiling including rounding off corners wherver required smooth rendering, Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.	Sqm	554.36	245.00	0.00	0.00	0.00	245.00	0.00	0.00	0.00	
7	Providing and laying flooring using prepolished water cut/gang saw 19 mm thick Granite laid over bed of 20mm thick 1:4 and jointed with neat cement slurry mixed with pigment of mach shade of granite slabs including laying POP on finished surface and cleaning the surface, including the cost of all materials and labours etc., complete. using black granite/ Multy Red / Ruby Red/ Black / Hassan Green Granite of width not less than 900mm	Sqm	57.10	2627.00	0.00	0.00	37.30	2627.00	97987.00	37.30	97987.00	
8	Providing vitrified tiles 1000 x 1000mm /800x1200mm of approved make, shade and size for flooring laid on a bed of 12mm thick cement mortar 1:3 mix, flush pointing with white cement using colour pigment, including cost of materials, labour, curing complete as per specification 14.45.1 (Data Approved rate)	Sqm	613.00	2924.00	0.00	0.00	592.89	2924.00	1733610.00	592.89	1733610.00	

Scanned with CamScanner

Sl.No	Description of work	Unit	Schedule B		Previous Measurement		Present Measurement			Total UP-to-date		Rmks
			Qty	Rate Rs.	Qty	Cost	Qty	Rate Rs.	Cost	Qty.	Cost	
9	KSRB 14 15-1: Providing marble slab flooring 20mm thick with edges of slab machine cut, for flooring, treads of steps and landings laid on a bed of 25mm thick cement mortar 1:6 mix, to line and level, jointed with cement slurry curing, rubbing, polishing complete finishing with flush pointing using white cement including cost of materials, HOM of machineries, labour, curing complete as per specifications.	Sqm	66.51	3907.00	0.00	0.00	62.69	3907.00	244930.00	62.69	244930.00	
10	Providing and fixing in position 12mm thick plaster of paris (gypsum anhydrous) for ceiling reinforced with hessian cloth flat surface upto a height of 5m above floor level over aluminium 25mm/6mm with 10mm gap in between and reinforced with rabbit wire mesh fixed to metal frames ncluding cost of materials,labour,curing complete as per specification	Sqm	623.54	1273.00	0.00	0.00	623.54	1273.00	793766.00	623.54	793766.00	
11	KSRB 15-5.1: Providing rough plastering 15mm thick in single coat with cement mortor 1:4, to brick masonry for base of dadooing works with sand of approved quality, providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.	Sqm	16.20	224.00	0.00	0.00	0.00	224.00	0.00	0.00	0.00	
12	KSRB 14.4 : Providing and laying flooring and steps fine dressed granite stone slabs 40mm thick on cement mortar bed 1:6, 25 mm thick, and pointed with cement mortar 1:3 over existing cement concrete bed, including cost of materials, labour, curing complete as per specifications. Specification No. KBS 14.26	Sqm	50.00	3535.00	0.00	0.00	0.00	3535.00	0.00	0.00	0.00	
13	Providing Full nosing for 20mm thick granite slab using required machinery including cost and conveyance of all materials, labour for all items of work.HOM of equipment etc , complete as per specification1	Sqm	86.80	295.00	0.00	0.00	86.80	295.00	25606.00	86.80	25606.00	
14	Providing teak wood frames of doors, windows, clerestory windows, ventilators, and other frames, wrought, framed or assembled including making plaster groves (excluding cost of cement concrete and side clamps), but including cost of materials, labour, HOM of machineries complete as per specifications. Specification No. KBS 9.33	Cum	0.78	198612.00	0.00	0.00	0.78	198612.00	154917.00	0.78	154917.00	
15	Providing and fixing in position fully panelled teak wood shutters for doors, styles and rails of 40mm. thick with bottom and lock rails 180mm wide top rail and styles 100mm wide as per drawing and panels of 25mm thick including cost of materials, labour, HOM of machineries complete as per specifications. (excluding cost of fixtures) Specification No 9.34.	Sqm	13.44	8844.00	0.00	0.00	13.44	8844.00	118863.00	13.44	118863.00	

Scanned with CamScanner

SLNo	Description of work	Unit	Schedule B		Previous Measurement		Present Measurement			Total UP-to-date		Rmks
			Qty	Rate Rs.	Qty	Cost	Qty	Rate Rs.	Cost	Qty.	Cost	
16	Providing & fixing of glazed 2 Track-2 Panel Sliding Windows made out of multi Chamered uPVC section with TPV gaskets having isolated drainage and reinforced with Galvanized iron profiles through out the window .The outer frame having a overall size of 60x45 mm with reinforcement of 1mm thickness and sash with overall size 39x58 mm with reinforcement of 1.5 mm thickness. Glazing bead for fixing of glass shall be of size 20x18mm and coextruded with gasket. Windows shall be provided with 5mm plain float glass, standard hardware & single point locking system of flush lock, Wall thickness of frame & sash shall be 2-2.2mm	Sqm	3.00	3301.00	0.00	0.00	1.50	3301.00	4952.00	1.50	4952.00	
17	Fixing of door frame in an existing opening including embedding frame in floor and walls after cutting masonry for holdfasts for embedding holdfast in cement concrete 1:3:6 of 20mm and down size granite metal painting two coats of coal tar to sides of frame, making good the damages to walls and floor as required and disposal of the debries with lead upto 50m. including cost of materials, labour charges, complete as per Specification.	Nos	2.00	1490.00	0.00	0.00	2.00	1490.00	2980.00	2.00	2980.00	
18	Providing and fixing M.S.grill work for windows and ventilators weighing 21 kg/sqm using M.S. flats, or M.S.square rods, or combination of M.S.flats and square rods as per approved design, drawing including cutting steel sections and welding the same to required pattern with a coat of red lead primer, cost of materials, fixtures, labour and HOM of machinery complete as per specifictions. Specification No. KBS 7.12	Kg	63.00	104.00	0.00	0.00	31.50	104.00	3276.00	31.50	3276.00	
19	KSRB 15-17.6: Providing and applying painting two coats (excluding priming coat) on new wood surface and / or wood based surface with enamel paint to give an even shade, cleaning the surface of all dirt, dust and foreign matter, sand papering including cost of materials, labour, complete as per specifications (P.No.57, I.No.15.60.1. of PW,P&IWTD SR 2018-19)	Sqm	13.44	106.00	0.00	0.00	13.44	106.00	1425.00	13.44	1425.00	
20	Providing and applying enamel metal paint two coats (Excluding priming coat) over new steel or other metal surface brushing to give an even shade after cleaning oil, grease, dirt and other foreign matter, including cost of materails, labour, complete as per specifications.	Sqm	31.20	104.00	0.00	0.00	31.20	104.00	3245.00	31.20	3245.00	

Scanned with CamScanner

Sl.No	Description of work	Unit	Schedule B		Previous Measurement		Present Measurement			Total UP-to-date		Remks
			Qty	Rate Rs.	Qty	Cost	Qty	Rate Rs.	Cost	Qty.	Cost	
21	Providing and laying integral cement based waterproofing treatment including preparation of surface as required for treatment of roofs, balconies, terraces etc, consisting of following application. (a) Applying and grouting a slurry coat of neat cement using 2.75kg/sqm conforming admixed with proprietary water proofing compound conforming to IS 2645 over the RCC slab after cleaning the surface before treatment. (b) laying cement concrete using broken brick bats 25mm to 100mm size with 50% of cement mortar 1:5 admixed with proprietary water proofing compound conforming IS 2645 over 20mm thick layer of cement layer of cement mortar 1:5 admixed with proprietary water proofing compound to required slope and treating similarly the adjoining walls upto 300mm height including rounding off junction of walls and slabs. (c) after two days of proper curing, applying a second coat of cement lurry admixed with proprietary water proofing compound (d) Finishing the surface with 20mm thick jointless cement mortar of mix 1:4 admixed with proprietary water proofing compound and finally finishing the surface with trowel and neat cement slurry and making of 3000x300mm square, (e) the whole terrace so finished shall be flooded with water for a minimum period of two weeks for curing and for final test including cost of materials, labour complete as per specifications. (P No.68, I No.10.2 of PW, P&IWTD S.R 2018-19)	Sqm	584.56	1097.00	0.00	0.00	584.56	1097.00	641262.00	584.56	641262.00	
22	Providing and laying in position Yelahanka tiles of size 250 x 250mm of approved quality and make, over a bed of cement mortar 1:3 an average thickness 25mm over weather proof course and pointed with cement mortar 1:3 mix with red oxide including curing cost of materials, labour complete as per specifications.	Sqm	584.56	1067.00	0.00	0.00	584.56	1067.00	623726.00	584.56	623726.00	
23	Point wiring using copper wire without switch Supplying and wiring adopting loop system in existing PVC Conduit / casing caping using 1100V grade, copper conductor flexible multistrand FRLS PVC insulated, 2x1.5Sqmm cable confirming to the GTP without switch, the other end of the wires shall be terminated with sufficient loose length in a wood/ PVC round block complete for each outlet. Point wirig using class A Materials a) Short point upto 3.0M from tapping point to outlet via switch box	Each	30.00	202.00	0.00	0.00	30.00	202.00	6060.00	30.00	6060.00	
24	Point wiring using copper wire without switch Supplying and wiring adopting loop system in existing PVC Conduit / casing caping using 1100V grade, copper conductor flexible multistrand FRLS PVC insulated, 2x1.5Sqmm cable confirming to the GTP without switch, the other end of the wires shall be terminated with sufficient loose length in a wood/ PVC round block complete for each outlet. Point wirig using class A Materials b) Medium point above 3.0M upto 6.0M from tapping point to outlet via switch box	Each	45.00	278.00	0.00	0.00	45.00	278.00	12510.00	45.00	12510.00	

Scanned with CamScanner

Sl.No	Description of work	Unit	Schedule B		Previous Measurement		Present Measurement			Total UP-to-date		Remarks
			Qty	Rate Rs.	Qty	Cost	Qty	Rate Rs.	Cost	Qty.	Cost	
25	Point wiring using copper wire without switch Supplying and wiring adopting loop system in existing PVC Conduit / casing caping using 1100V grade, copper conductor flecxible multistrand FRLS PVC insulated, 2x.1.5Sqmm cable confirming to the GTP without switch, the other end of the wires shall be terminated with sufficient loose length in a wood/ PVC round block.complete for each outlet. Point wirig using class A Materials c) Long point above 6.0M upto 10.0M from tapping point to outlet via switch box	Each	70.00	404.00	0.00	0.00	70.00	404.00	28280.00	70.00	28280.00	
26	Point wiring using copper wire without switch Supplying and wiring adopting loop system in existing PVC Conduit / casing caping using 1100V grade, copper conductor flecxible multistrand FRLS PVC insulated, 2x.1.5Sqmm cable confirming to the GTP without switch, the other end of the wires shall be terminated with sufficient loose length in a wood/ PVC round block.complete for each outlet. Point wirig using class A Materials d) Two outlet in a row, above 3.0M upto 6.0M from tapping point to outlet via switch box	Each	40.00	530.00	0.00	0.00	40.00	530.00	21200.00	40.00	21200.00	
27	Point wiring using copper wire without switch Supplying and wiring adopting loop system in existing PVC Conduit / casing caping using 1100V grade, copper conductor flecxible multistrand FRLS PVC insulated, 2x.1.5Sqmm cable confirming to the GTP without switch, the other end of the wires shall be terminated with sufficient loose length in a wood/ PVC round block.complete for each outlet. Point wirig using class A Materials e) Three outlet in a row, above 6.0M upto 10.0M from tapping point to outlet via switch box	Each	15.00	758.00	0.00	0.00	15.00	758.00	11370.00	15.00	11370.00	
28	Supplying and flush mounting powder coated / galvanized metal box suitable for mounting modular switch plates. The box should be firmly flush mounted after due groove cutting in Brick/Stone/C.Cwall c) 6 Ways	Each	40.00	126.00	0.00	0.00	40.00	126.00	5040.00	40.00	5040.00	
29	Supplying and flush mounting powder coated / galvanized metal box suitable for mounting modular switch plates. The box should be firmly flush mounted after due groove cutting in Brick/Stone/C.Cwall d) 8Way	Each	40.00	146.00	0.00	0.00	40.00	146.00	5840.00	40.00	5840.00	
30	Supplying and flush mounting powder coated / galvanized metal box suitable for mounting modular switch plates. The box should be firmly flush mounted after due groove cutting in Brick/Stone/C.Cwall e) 10-12Way	Each	40.00	167.00	0.00	0.00	40.00	167.00	6680.00	40.00	6680.00	
31	Supplying and fixing superior quality modular switch mounting polycarbonate plate with necessary supporting back plate with required nos. of machine screws, bolts nuts etc., complete on the existing metal/PVC box. b) 4Module	Each	45.00	126.00	0.00	0.00	45.00	126.00	5670.00	45.00	5670.00	
32	Supplying and fixing superior quality modular switch mounting polycarbonate plate with necessary supporting back plate with required nos. of machine screws, bolts nuts etc., complete on the existing metal/PVC box. d) 8Module	Each	45.00	202.00	0.00	0.00	45.00	202.00	9090.00	45.00	9090.00	

Scanned with CamScanner

Sl.No	Description of work	Unit	Schedule B		Previous Measurement		Present Measurement			Total UP-to-date		Remks
			Qty	Rate Rs.	Qty	Cost	Qty	Rate Rs.	Cost	Qty.	Cost	
33	Supplying and fixing superior quality modular switch mounting polycarbonate plate with necessary supporting back plate with required nos. of machine screws, bolts nuts etc., complete on the existing metal/PVC box. e) 10-12 Module	Each	30.00	232.00	0.00	0.00	30.00	232.00	6960.00	30.00	6960.00	
34	Supplying and fixing superior quality modular switch mounting polycarbonate plate with necessary supporting back plate with required nos. of machine screws, bolts nuts etc., complete on the existing metal/PVC box. f) 16-18 Module	Each	45.00	273.00	0.00	0.00	45.00	273.00	12285.00	45.00	12285.00	
35	Supplying and fixing of modular switch & connected accessories on existing modular switch plate as per IS 3854 and IS 1293.6Amps one Way	Each	250.00	71.00	0.00	0.00	250.00	71.00	17750.00	250.00	17750.00	
36	Supplying and fixing of modular switch & connected accessories on existing modular switch plate as per IS 3854 and IS 12936Amps Two way	Each	300.00	96.00	0.00	0.00	300.00	96.00	28800.00	300.00	28800.00	
37	Supplying and fixing of modular switch & connected accessories on existing modular switch plate as per IS 3854 and IS 1293. 6Amps 3way socket	Each	92.00	106.00	0.00	0.00	92.00	106.00	9752.00	92.00	9752.00	
38	Supplying and fixing of modular switch & connected accessories on existing modular switch plate as per IS 3854 and IS 1293. d) Steeped fan Regulator	Each	65.00	293.00	0.00	0.00	65.00	293.00	19045.00	65.00	19045.00	
39	Supplying and fixing of modular switch & connected accessories on existing modular switch plate as per IS 3854 and IS 1293.e) 16Amps one way switch	Each	45.00	116.00	0.00	0.00	45.00	116.00	5220.00	45.00	5220.00	
40	Supplying and fixing of modular switch & connected accessories on existing modular switch plate as per IS 3854 and IS 1293 f) 6Amps Bell push	Each	65.00	97.00	0.00	0.00	65.00	97.00	6305.00	65.00	6305.00	
41	Supplying and fixing of modular switch & connected accessories on existing modular switch plate as per IS 3854 and IS 1293 g) 6/16Amps universal socket	Each	75.00	164.00	0.00	0.00	75.00	164.00	12300.00	75.00	12300.00	
42	Supplying and fixing of modular switch & connected accessories on existing modular switch plate as per IS 3854 and IS 1293 h) TV/Telephone socket	Each	45.00	80.00	0.00	0.00	45.00	80.00	3600.00	45.00	3600.00	
43	Supply and fixing of 6Amps bell buzzer on existing switch board.	Each	1.00	115.00	0.00	0.00	1.00	115.00	115.00	1.00	115.00	
44	OPEN Conduit System:Supplying following size heavy guage PVC conduit pipe confirming to IS 2509 with suitable size bends, Metal/PVCjunction boxes, adhesive paste etc, and fixing using inverted wood plugs in case of RCC ceiling and RCC wall/ stone structure or rawl plug in case of brick wall and cement plastering the damaged portion using heavy gaguge saddles at an interval of 700 mm using N F screws . a) 19mm dia 2mm thick	Each	900.00	51.00	0.00	0.00	900.00	51.00	45900.00	900.00	45900.00	
45	OPEN Conduit System:Supplying following size heavy guage PVC conduit pipe confirming to IS 2509 with suitable size bends, Metal/PVCjunction boxes, adhesive paste etc, and fixing using inverted wood plugs in case of RCC ceiling and RCC wall/ stone structure or rawl plug in case of brick wall and cement plastering the damaged portion using heavy gaguge saddles at an interval of 700 mm using N F screws . b) 25mm dia 2mm thick	Each	800.00	66.00	0.00	0.00	350.00	66.00	23100.00	350.00	23100.00	

Scanned with CamScanner

Sl.No	Description of work	Unit	Schedule B		Previous Measurement		Present Measurement			Total UP-to-date		Note
			Qty	Rate Rs.	Qty	Cost	Qty	Rate Rs.	Cost	Qty.	Cost	
46	OPEN Conduit System Supplying following size heavy guage PVC conduit pipe confirming to IS 2509 with suitable size bends, Metal/PVC junction boxes, adhesive paste etc, and fixing using inverted wood plugs in case of RCC ceiling and RCC wall/ stone structure or rawl plug in case of brick wall and cement plastering the damaged portion using heavy gaguge saddles at an interval of 700 mm using N F screws . c) 32mm dia 2.5mm thick	Each	350.00	93.00	0.00	0.00	350.00	93.00	32550.00	350.00	32550.00	
47	CONCEALED Conduit System: Supplying heavy gauge pvc conduit pipe ...dia...mm thick with suitable size bends, metal Junction boxes adhesive paste etc...by groove cutting in the wall and fixing by bracing U & J hooks and Cement plastering upto the wall surface and run with 18 SWG GI fish wire run throughout the conduit where ever necessary. c) 20 mm dia 2mm thick	Each	550.00	40.00	0.00	0.00	550.00	40.00	22000.00	550.00	22000.00	
48	CONCEALED Conduit System: Supplying heavy gauge pvc conduit pipe ...dia...mm thick with suitable size bends, metal Junction boxes adhesive paste etc...by groove cutting in the wall and fixing by bracing U & J hooks and Cement plastering upto the wall surface and run with 18 SWG GI fish wire run throughout the conduit where ever necessary. 25 mm dia 2mm thick	Each	350.00	54.00	0.00	0.00	350.00	54.00	18900.00	350.00	18900.00	
49	Wiring for lighting/power circuit using one of FRLS PVC insulated 1100v grade, multisand Copper with low conductor resistance single core wire in open or concealed system of wiring with specified IS-694 1990 & confirming to GTP of Group-A. b) 1.5sqmm	Each	5000.00	21.00	0.00	0.00	5000.00	21.00	105000.00	5000.00	105000.00	
50	Wiring for lighting/power circuit using one of FRLS PVC insulated 1100v grade, multisand Copper with low conductor resistance single core wire in open or concealed system of wiring with specified IS-694 1990 & confirming to GTP of Group-A. b) 2.5sqmm	Each	3500.00	33.00	0.00	0.00	3500.00	33.00	115500.00	3500.00	115500.00	
51	Wiring for lighting/power circuit using one of FRLS PVC insulated 1100v grade, multisand Copper with low conductor resistance single core wire in open or concealed system of wiring with specified IS-694 1990 & confirming to GTP of Group-A. c) 4sqmm	Each	2200.00	45.00	0.00	0.00	2200.00	45.00	99000.00	2200.00	99000.00	
52	Wiring for lighting/power circuit using one of FRLS PVC insulated 1100v grade, multisand Copper with low conductor resistance single core wire in open or concealed system of wiring with specified IS-694 1990 & confirming to GTP of Group-A. e) 16sqmm	Each	206.00	190.00	0.00	0.00	206.00	190.00	39140.00	206.00	39140.00	
53	Supplying and fixing regular MCCB distribution Panel confirm to IS 8828, on wall/ woodboard / flush mounting using required clamps,bolts, nuts etc., with provision for fixing of suitable type capacity MCCB's as an incomer for 3 phase Double door with neccesary busbar completely wired to use on 440Volts 3Phase 4wire powder coated painting etc., complete with a provision for fixing of single /three phase suitable capacity MCCB/MCB as outgoings confirm to IS8828. 8Way	Each	4.00	8888.00	0.00	0.00	4.00	8888.00	35552.00	4.00	35552.00	

Scanned with CamScanner

Sl.No	Description of work	Unit	Schedule B		Previous Measurement		Present Measurement			Total UP-to-date		Kinks
			Qty	Rate Rs.	Qty	Cost	Qty	Rate Rs.	Cost	Qty.	Cost	
54	Supplying and fixing regular MCCB distribution Panel confirm to IS 8828, on wall/ woodboard / flush mounting using required clamps,bolts, nuts etc., with provision for fixing of suitable type capacity MCCB's as an incomer for 3 phase Double door with neccesary busbar completely wired to use on 440Volts 3Phase 4wire powder coated painting etc., complete with a provision for fixing of single /three phase suitable capacity MCCB/MCB as outgoings confirm to IS8828. 12Way	Each	1.00	11514.00	0.00	0.00	1.00	11514.00	11514.00	1.00	11514.00	
55	Supplying and fixing Moulded Case Circuit Breaker (MCCB) over the existing wood/panel board using necessary screws, bolts, nuts and wiring complete. Protection of overload and short circuit with the thermal magnetic/micro processor release and earth fault as per IS - 13947 (Icu=Ics) 125 Amps 3Pole 25kA	Each	1.00	6262.00	0.00	0.00	1.00	6262.00	6262.00	1.00	6262.00	
56	Supplying and fixing regular MCB distribution boards on wall/woodboard/flush mounting using required clamps, bolts, nuts etc., with provision for fixing suitable type capacity MCB's single phase/3 phase/single door with powder coated painting etc., Made out of 14SWG MS enclosure. Single Door - 8way SP &N	Each	1.00	970.00	0.00	0.00	1.00	970.00	970.00	1.00	970.00	
57	Supplying and fixing regular MCB distribution boards on wall/woodboard/flush mounting using required clamps, bolts, nuts etc., with provision for fixing suitable type capacity MCB's single phase/3 phase/single door with powder coated painting etc., Made out of 14SWG MS enclosure. Double Door - 6way TP &N	Each	1.00	993.00	0.00	0.00	1.00	993.00	993.00	1.00	993.00	
58	Supplying, fixing and wiring Earth Leakage Miniature Circuit Breaker (ELMCB) 240/450V uoto 300mA sensitivity on exisiting wood/panel board.16- 25Amps 2 pole	Each	1.00	2323.00	0.00	0.00	1.00	2323.00	2323.00	1.00	2323.00	
59	Supplying, fixing and wiring Earth Leakage Miniature Circuit Breaker (ELMCB) 240/450V uoto 300mA sensitivity on exisiting wood/panel board. 32-40 Amps 4 pole	Each	1.00	2828.00	0.00	0.00	1.00	2828.00	2828.00	1.00	2828.00	
60	Supplying and fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials and 'C' type curve, indicator ON/OFF, energy cross-3 with short circuit breaking capacity of 10K and complete wiring as required. confirming to IEC 60898. 6-32A SP MCB	Each	25.00	438.00	0.00	0.00	25.00	438.00	10950.00	25.00	10950.00	
61	Supplying and fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials and 'C' type curve, indicator ON/OFF, energy cross-3 with short circuit breaking capacity of 10K and complete wiring as required. confirming to IEC 60898. 6-32A TPN MCB	Each	5.00	1732.00	0.00	0.00	5.00	1732.00	8660.00	5.00	8660.00	
62	Supplying of 4' - LED PVC square batten 28Watts with high quality diffuser with life of 25000 burning hours & 70% lumen maintanance with CRI > 80. Power input: 220-240V @ 50Hz & power factor > 0.9 along with CE approved drivers. 5years warranty against any manufacturing defect working under standard electrical condition. 1x4'.- 70/22 w	Each	30.00	379.00	0.00	0.00	30.00	379.00	11370.00	30.00	11370.00	

Scanned with CamScanner

Sl.No	Description of work	Unit	Schedule B		Previous Measurement		Present Measurement			Total UP-to-date		Rmk
			Qty	Rate Rs.	Qty	Cost	Qty	Rate Rs.	Cost	Qty.	Cost	
63	Supply of LED floodlight luminaire with pressure die cast aluminium housing body for optimal thermal dissipation. Lamp compartment comprising of anti glare clear diffuser with Injection moulded polycarbonate/clear glass material, delivering superior light output. Rated life Burning Hrs 50000 hr @ Lumen Maintenance of 70%, CCT > 5500K, IP 66 optical and electrical compartment & impact resistance of complete luminaire > IK08. Power Factor >0.9 with mains, Overload, short circuit/ miss-wiring protection. Compatible for pole mouting with outer dia of 40mm to 50mm.Universal Voltage driver to operate wide voltage range from 100V to 270V 50/60Hz application. Compliance to IS 10322/ IEC 60598, LM 79 & LM 80 Adherence with RoHS. UL approved MCPCB. Top access street light with single screw to ensure ease of maintenance at the sight site location with minimized minimal tools. LED Light fixture with .....W System Power consumption. LED Efficiency>130lm/w, nominal CRI >75. Luminaire manufacturer should have inhouse facility accredited by NABL/CPRI & any Government certified agency & Design & Development facility certified by ISO 9001:2008 . Housing with supplier word mark /name shall be Engraved / Embossing on the die cast housing/ Body part. Warranty of 2 Years against any manufacturing defect working under standard electrical conditions as mentioned above should be given by LED manufacturer & Cree/Nichia/ Lumileds/Osram make LED Source.LED Floodlight 120W	Each	60.00	8888.00	0.00	0.00	0.00	8888.00	0.00	0.00	0.00	
64	Supplying & Fixing of 70-150 Watts lamp holder 2 Pin	Each	10.00	107.00	0.00	0.00	10.00	107.00	1070.00	10.00	1070.00	
65	Supplying and fixing of round or oblong type bulk head fitting glass cover.	Each	10.00	62.00	0.00	0.00	10.00	62.00	620.00	10.00	620.00	

Scanned with CamScanner

Sl.No	Description of work	Unit	Schedule B		Previous Measurement		Present Measurement			Total Up to date		
			Qty	Rate Rs.	Qty	Cost	Qty	Rate Rs.	Cost	Qty	Cost	
66	LED Flood Light. Supplying of LED Floodlight with .....W System Power consumption pressure die cast aluminum housing with powder coating with IP 65 protection. 1, 200-275V voltage with electronic Driver, PF>0.9, should meet ANSI 2G Vibration test, Compliance to UL/CE with Class I. System rating shall be 50K hrs. @ Lumen maintenance of 70%, system efficacy > 80lm/w. Over load & Short circuit protection ensures reliable operation in spite of problem in output side. Compliance to IS 10322/IEC 60598, LM 79 & LM 80 Adherence with RoHS. UL approved MCPCB. Top access street light with single screw to ensure ease of maintenance at the sight site location with minimized minimal tools. LED Light fixture with .....W System Power consumption. LED Efficiency>130lm/w at 1W & Fixture Efficiency >80lm/w with nominal CRI >75. Luminaire manufacturer should have in-house facility accredited by NABL/CPRI & any Government certified agency & Design & Development facility certified by ISO 9001:2008. Housing with supplier word mark /name shall be Engraved / Embossing on the die cast housing/ Body part. Warranty of 5 Years against any manufacturing defect working under standard electrical conditions as mentioned above should be given by LED manufacturer. LED Floodlight 70W	Each	12.00	6868.00	0.00	0.00	12.00	6868.00	82416.00	12.00	82416.00	
67	Supplying of 1440rpm heavy duty eahust fan with bracket blades suitable for operate on 230V 50Hz, AC Supply complete. 15" sweep	Each	4.00	4040.00	0.00	0.00	4.00	4040.00	16160.00	4.00	16160.00	
68	Supplying capacitor type ceiling fan complete with down rod blades, shackle, canopies etc., for operation on 230 volts, 50 cycles. Single phase AC supply conforming to ISS-374-1979 and with double ball bearing system. 48" Sweep (1200mm) Regular model	Each	10.00	2111.00	0.00	0.00	4.00	2111.00	8444.00	4.00	8444.00	
69	Supplying capacitor type ceiling fan complete with down rod blades, shackle, canopies etc., for operation on 230 volts, 50 cycles. Single phase AC supply conforming to ISS-374-1979 and with double ball bearing system. 48" Sweep (1200mm) Economy model	Each	20.00	2148.00	0.00	0.00	20.00	2148.00	42960.00	20.00	42960.00	
70	Supplying wall mounting fan suitable to operate at single phase 230V AC Supply. 400mm sweep	Each	8.00	2828.00	0.00	0.00	8.00	2828.00	22624.00	8.00	22624.00	
71	Fixing all types and allcapacities fluorescent / false ceiling/spotlight/ CFLfittings indoor on the wall/ ceiling/rafters / girders using 23/0.0076" twin twisted RVC insulated wires, required nos of round blocks and clamps (if required) a)On wall/ceiling/Rafters/Girders	Each	15.00	111.00	0.00	0.00	15.00	111.00	1665.00	15.00	1665.00	
72	Fixing a ceiling/Wall mounting fan of all capacities and all types to the existing S hook together with supplying and fixing a 5 ampers ceiling rose, necessary length of 23 / 0.0076 inch PVC insulated twin twisted copper wire and wiring completely.Using necessary length of G.I. chain	Each	33.00	236.00	0.00	0.00	33.00	236.00	7788.00	33.00	7788.00	
73	Fixing one exhaust fan after making a suitable nitch in the wall and finishing with cement mortar and colouring to match the existing wall or rackets with bolts and nutsand a 5 amps, ceiling rose with sufficient length of 23/ 0.0076 inch PVC insulated twin core wire of approved make with wire mesh and wooden frame if required.	Each	4.00	657.00	0.00	0.00	4.00	657.00	2628.00	4.00	2628.00	

Scanned with CamScanner

S.No	Description of work	Unit	Schedule B		Previous Measurement		Present Measurement			Total UP-to-date		Remarks
			Qty	Rate Rs.	Qty	Cost	Qty	Rate Rs.	Cost	Qty.	Cost	
94	Fixing bulkgeric metal holder SVL/ BL / LED flood light fitting over existing pole/ wall ceiling including clamps, bolts, nuts and wiring using suitable capacity wires	Each	4.00	177.00	0.00	0.00	0.00	177.00	0.00	0.00	0.00	
95	Fixing charges of post top/Gate/Garden fitting/ LED on the existing CI/ GI or any other pipe using required size of reducer, wiring using suitable wires etc complete	Each	8.00	156.00	0.00	0.00	8.00	156.00	1248.00	8.00	1248.00	
96	Supplying fixing and wiring earth electrode for grounding of lifts,transformers,DG sets etc., using 40m dia 2.9mm thick 2.5 mtr long GI pipe with GI funnel with mesh and suitable size reducer fixed on the top of the earth electrode. The funnel should be enclosed in a CC chamber of 400x400x400mm with a cast iron cover. The earth electrode shall have staggered holes of 12mm dia and the electrode should be surrounded 150mm around with alternate layers of salt and charcoal from the bottom of the CC chamber. The connection from the electrode is to be established through GI strip using GI bolts and nuts.	Each	4.00	4192.00	0.00	0.00	4.00	4192.00	16768.00	4.00	16768.00	
97	Supplying and running of GI/Copper strips for grounding connections, using necessary fixing materials as required 25 x 3 mm Cu strip for service link to brought in to the building as per site conditions	Each	25.00	76.00	0.00	0.00	25.00	76.00	1900.00	25.00	1900.00	
98	Providin 4 Kg Fire Extinguisher for lite metal fires SPM TEC With emmame alert system with superior qlty EPDM rubbe hose pipe complete with 5 years warranty	Each	2.00	10713.00	0.00	0.00	0.00	10713.00	0.00	0.00	0.00	
99	Supplying of 1.1 KV 1 Core UG cable having aluminum conductor PVC insulated,extruded inner sheathed sheathed,galvanised ,strips (except 25x10 sqmm were armoured) asper IS-3975:1990 & extruded PVCouter sheathed armoured cable as per Is-1554 pare -1:1998 & confirming to SMP of cable SP A Pg 55 & 56 Item 7.4 7.4.5	Each	125.00	182.00	0.00	0.00	125.00	182.00	22750.00	125.00	22750.00	
100	Providing and fixing white vitreous china clay, flat back wash basin of size 550x460mm with a single 15mm C P brass pillar taps with C.I./M.S. brackets, 32mm C.P. brass waste of standard pattern, painting of fitting and brackets, cutting and making good the wall and floor wherever required, including cost of materials, labour complete as per specifications. Specification No. KBS 11	Nos	2.00	3295.00	0.00	0.00	0.00	3295.00	0.00	0.00	0.00	
101	E.3.9 (i) 2.2.1 Earthwork excavation for foundation of buildings, culverts, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in ordinary soil not exceeding 1.5m in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. after breaking of clods complete as per specifications. Specification No.KBS 2.1(a)2.3.5 (P.No.5, I.No.2.3 of PW,P&IWTD's SK 2014-15)	Cum	716.16	326.00	0.00	0.00	106.92	326.00	34856.00	106.92	34856.00	

Scanned with CamScanner

Sl.No	Description of work	Unit	Schedule B		Previous Measurement		Present Measurement			Total UP-to-date		Remarks
			Qty	Rate Rs.	Qty	Cost	Qty	Rate Rs.	Cost	Qty	Cost	
96	KSRRB M200-15.1. Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of unserviceable material and stacking the serviceable material with all lifts complete as per specifications. KSRRB M20Q-17.1. -d o - v) Steel work in all types of Sections upto Tonne a Height of 5 m above plinth level excluding Cutting of Rivet. - A. Including dismembering."	Tonn	50.00	2065.00	0.00	0.00	50.00	2065.00	103250.00	50.00	103250.00	
97	KSRB - 4-1.6: Providing and laying in position plain cement concrete of mix M-10 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates at 0.892cum and fine aggregates at 0.465 cum, machine mixed, concrete laid in layers not exceeding 15 cms thick, well compacted, in foundation, plinth and cills including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1,4.2. (P.No.12, I.No.4.2 of PW,P&IWTD S.R 2018-19)	Cum	10.69	5666.00	0.00	0.00	9.72	5666.00	55074.00	9.72	55074.00	
98	KSRB 4-6.1: Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for foundations, footings, bases of columns for mass concrete including cost of all materials, labour complete as per specifications. Specification No. KBS 4 6.2 (P.No.15, I No 4 28 of PW,P&IWTD SR 2018-19)	Sqm	52.80	281.00	0.00	0.00	52.80	281.00	14837.00	52.80	14837.00	
99	KSRB 4-6.5: Providing and removing centering, shuttering, strutting, propping etc., for columns, pillars, piers, abutments, post and struts, square / rectangular / polygon in plan including cost of all materials, labour complete as per specification. Specification No. KBS 4.6.2. (P No.16, I No 4.32 of PW,P&IWTD SR 2018-19)	Sqm	43.89	497.00	0.00	0.00	42.00	497.00	20874.00	42.00	20874.00	
100	KSRB - 4.2 8: Providing and laying in position reinforced cement concrete of design mix M 20 with OPC cement @ 320kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878cum and fine aggregates @ 0.459cum, with superplastisiser @ 3lts confirming to IS9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for R.C.C beams, columns of all sizes in foundation plinth and superstructure ground floor level for roof slabs, staircase, lintels, columns, including cost of all materials, labour, HOM of machinery, curing, complete as per specifications. Specification No. KBS 4.1,4.6. (P.No.14, I No 4.13 of PW, P&IWTD S.R 2018-19)	Cum	25.44	6427.00	0.00	0.00	25.44	6427.00	163503.00	25.44	163503.00	
101	KSRB - 4.9.2: Providing TMT steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, palcing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining memebrs wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications. Specification No. KBS 4 6.3 (P.No.17, I.No.4.46.2 of PW, P&IWTD SR 2018-19)	Tonne	9.02	70258.00	0.00	0.00	3.18	70258.00	223420.00	3.18	223420.00	

Scanned with CamScanner

Sl.No	Description of work	Unit	Schedule B		Previous Measurement		Present Measurement			Total Up to date		
			Qty	Rate Rs.	Qty	Cost	Qty	Rate Rs.	Cost	Qty	Cost	
102	KSRRB 300- Scarifying the surface and dressing KSRRB 300-44: Scarifying top bituminous surface or surface dressing or premix carpet including picking up scarified materials, stacking of old serviceable materials by manual means including cost of all labour charges complete as per specifications. MORTH chapter 3, (P.No.147, I.No.19.50 of PW, P&IWTD S.R 2018-19)	Sqm	595.00	87.00	0.00	0.00	0.00	87.00	0.00	0.00	0.00	
103	KSRRB M 400-17, Providing, laying, spreading and compacting graded stone aggregate to wet mix macadam specification including premixing the Material with water at OMC in mechaniqal mix plant carriage of mixed Material by tipper to site, laying in uniform layers with paver in sub- base/ base course on well prepared surface and compacting with vibratory roller to achieve the desired density.complete as per specifications. MORTH Specification No. 406 (P.No.158, I.No.20.18 of PW,P&IWTD S.R 2018-19)	Cum	148.75	2059.00	0.00	0.00	0.00	2059.00	0.00	0.00	0.00	
104	Royal Bench: Made out of Sadrahallii grey stone with hand support with machine cutting top slab with line finishing with ARCH desgin neatly curved and fixing with 150mm slab 150x45x150(Approved Data Rate)	Nos	12.00	10605.00	0.00	0.00	0.00	10605.00	0.00	0.00	0.00	
105	KSRB 4.2.2 : Providing and laying in position Reinforced cement concrete of Design mix M20 with OPC cement @ 320kgs, with 20mm and down size graded granite metal coarse aggregates @0.69cum and fine aggregates @0.460cum with super plasticisers @ 3lts conforming to is 9103-1999 reafirmed -2008, machine mixed concrete laid in layers not exceeding 15cms thick, vibrated for all works in foundation for footings, pedastals retaining walls, return walls, walls (any thickness) including attached plasters, columnspillars, posts, struts, buttresses, bed blocks, anchor blocks & plinths etc, including cost of all materials, labour HOM of machinery, curing, complete as per specifications. Specification. No. KBS 4.1,4.6, No. KBS 4.1,4.6, (P.No. 13, I.No.4.11 of PW,P&IWTD S.R 2018-19)	Cum	120.51	6173.00	0.00	0.00	0.00	6173.00	0.00	0.00	0.00	
106	KSRB 14.6-1 : Providing and laying heavy duty cobble stones 75mm thick interlock pavers, using cement and course sand for manufactures of blocks of approved size , shape and colour with a minimum compressive strength of 281kgs per sqm over 50mm thick sand bed (average thickness) and compacting with plate vibrator having 3 tons compaction force thereby forcing part of sand underneath to come up in between joints, final compaction of paver surface joints into its final level, including cost of materials, labour, curing complete as per specifications. (P.No.101, I.No.14.7 of PW, P&IWTD SR 2018-19)	Sqm	640.00	1211.00	0.00	0.00	0.00	1211.00	0.00	0.00	0.00	
107	Providing and fixing granite name board fixed in cement morter to wall."The board shall be fixed as per the drawing and at the place indicated by the engineer in charge of the work the cost includes bare cost of all materials, scaffolding,transportation charges, fixing charges, labour HOM Etc (Qutation Rate)	Sqm	2.00	201232.00	0.00	0.00	1.00	201232.00	201232.00	1.00	201232.00	

Scanned with CamScanner

Sl.No	Description of work	Unit	Schedule-B		Previous Measurement		Present Measurement				
			Qty	Rate Rs.	Qty	Cost	Qty	Rate Rs.	Cost	Qty	Cost
108	Fabricating supplying and erecting M.S. Tubular Truss of all span as per approved drawing design with prefabricated applications using quality material and are durable reliable and corrosion and abrasion resistant. welding shall confirm to latest structural welding code. Quality shall be on various parameters like shape, size, design gauge and polish. The entire trusses is anchored in RCC column by using 4 nos of M.S. anchor bolts at each support with 10mm thick base plate and shoe plate. The work includes cutting, straightening, placing in position of M.S. pipes and welding wherever necessary and applying one coat of redoxide primer coat to all the members including cost of all materials, labour charges of machineries for cutting, welding, grinding and erection equipments, with all lead and lift, transportation, etc, complete as per specification. (P.No.43, I.No.7.29 of PW, P&IWTD SR 2018-19)	Kg	25052.00	121.00	0.00	0.00	25052.00	121.00	3031292.00	25052.00	3031292.00
109	PROVIDING TRAPEZOIDAL PROFILED SHEET Providing and installing of pre painted Galvolume iron Trpezoidal profiled sheet of approved make 1060mm width (1000mm cover width), 28-30 mm crest height with cest distance of 200 mm c/c with 2 ribs at the center for stiffening , The total coated thickness (TCT) of the sheet will be 0.47 mm +/- 0.02 mm tolerance Zinc –Alu Alloy coating AZ 150 gsm as pe ASTM 1397/A755-550 mpa steel grade. 5-7 microns epoxy primer on both side of the sheet and polyester top coat 20-22 microns using self drilling /self tapping screws of 25mm length,to be fixed over the existing purlins, rafters channel and trusses. (P.No 299, I.No.38.30 of PW,P&IWTD S.R 2018-19)	Sqm	954.00	750.00	0.00	0.00	954.00	750.00	715500.00	954.00	715500.00
110	KSRRB M100-1 & M100-4.1. Conveying by Loading and unloading of moorum/debris. Placing upper at loading point, loading with front end loader, dumping, turning for return trip, including time for haulage and return trip complete as per specifications. MORTH-100 Chapter 1. Case-1 Surface Road. (Page No 136, Iteam No-17.1 & 17.4 & note of P No 139 of PW,P&IWTD S R 2018-19)	Cum	716.16	132.00	0.00	0.00	106.92	132.00	14113.00	106.92	14113.00
									1,02,12,742.00		1,02,12,742.00
									12,25,529.00		12,25,529.00
									1,14,38,271.00		1,14,38,271.00

Total Amount
Add 12% GSTCharges
Grand Total

For S.K.S. INFRASTRUCTURES PVT. LTD.

Certificate

1 The above work has been Completed satisfactorily
2 The debris has been removed and disposed from the work spot.
3 No departmental issues are made to the contractor.

Managing Director

Assistant Engineer
Ward No 17

CIVIL QUALITY CONSULTANTS & ENGINEERS

Asst Executive Engineer
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬಿಬಿಎಂಪಿ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner